



## **STATUS OF COMMUNITY CENTER POOL CONSTRUCTION**

The opening of the Community Center swimming pool is delayed until mid-September 2021. The pandemic has caused various public works project delays due to a diminished workforce, supply chain interruptions, manufacturing shortages, lack of construction materials, and plan check and permitting delays. Town staff is working closely with the contractors to expedite progress as much as possible.

Below is the current timeline for pool completion. It will be updated if changes occur.

<b>June 14 -</b>	<b>Tile and coping (if materials are received in time).</b>
<b>June 30-</b>	<b>Backfill dirt for decking and equipment shed.</b>
<b>July 12-</b>	<b>Install equipment shed foundation.</b>
<b>August 2 – 26</b>	<b>Install shed and pool equipment.</b>
<b>August 30</b>	<b>Install pool plaster.</b>
<b>September 9</b>	<b>Pool start-up, chemical balancing, pool shedding/cleaning.</b>
<b>September 15</b>	<b>Open pool.</b>
<b>October 15</b>	<b>Finalize landscaping.</b>

Thank you for your patience,  
Town of Discovery Bay