

MONTHLY OPERATIONS REPORT

August 2015

Town of Discovery Bay, CA

2193 Days of Safe Operations

98971 worked hours since last recordable incident

TRAINING: Safety, Operations, & Equipment

Safety	Hours
West Monthly Regional Safety Webinar	
Weekly Safety Topics	3.0
Monthly Safety Topics	
Operations	
New Ox Rotors	3.0
New Clarifier #5	3.0

REPORTS SUBMITTED TO REGULATORY AGENCIES

Monthly Discharge Monitoring Report (DMR)
Monthly electronic State Monitoring Report (eSMR)
Monthly Coliform Report, State Water Board (WD)

WATER SERVICES


# of Active Wells	Water Produced (MG)	Chemical (Hypo) Delivered	Fire Hydrant Flushing
5	94	2620	0


Note: Well 4 in lead and Well 5 in lag to offset specific conductivity

2015 Water Production Table (MG) by Month

January	February	March	April	May	June
48	44	70	75	80	87
July	August	September	October	November	December
93	94				







Reused Water:

- **1.3** MG July
- 1.9 MG August



Bacteriological Test Results:

Routine Bacteria	No. Total Coliform	No. Fecal/E. coli	Brown Water Calls
Samples Collected	Positives	Positives	
16	0	0	0

WASTEWATER SERVICE

Wastewater Laboratory Analysis

WW Effluent Parameter	Permit Limits	July Lab Data	August Lab Data
Flow, MG Effluent, monthly total		36.1	33.6
Flow, MG Daily Influent Flow, avg.	N/A	1.0	1.1
Flow, MG Daily Discharge Flow, avg.	2.1	1.2	1.1
Effluent BOD ₅ , lbs/d, monthly avg .	350	25	17
Effluent TSS, lbs/d, monthly avg.	525	47	29
Effluent BOD ₅ , mg/L, monthly avg .	20	3	2
Effluent TSS, mg/L, monthly avg.	30	5	4
Total Coli form 7 day Median Max	23	0	0
Total Coli form Daily Maximum	240	9.3	0
% Removal BOD ₅ , monthly avg.	85% min.	98	94
% Removal, TSS, monthly avg.	85% min.	99	98
Electrical Conductivity, umhos/cm annual avg.	2100	2067	2119

Blue - new parameter added

National Pollution Discharge Elimination System (NPDES)

NPDES Related	Permit Parameter	NPDES Parameter	Actual Parameter
Excursions		Limit	Result
0	None	0	N/A

Bacteriological Test Results:



Routine Bacteria	No. Total Coliform	No. Fecal/E. coli	7-Day Median
Samples Collected	Positives	Positives	Excursion
12	0	0	0

# of Active	# of Inactive	sso	Wastewater
Lift Stations	Lift Stations		Received (MG)
15	0	0	33.6

COLLECTION:

- Flushing completed
- CCTV completed
- Inspected 0 manhole & covers. 0 YTD
- Performed valve exercising
- Performed weekly lift station inspections.

MAINTENANCE:

Preventive and Corrective

Total # of WO's Completed	Total Hours
255	202

Work Order Back-Log

Aging 8 - 30 Days	Aging > 30 Days
22	0

Call & Emergency Responses

Call Outs	Emergencies
2	0

Personnel Hours & Overtime:

Regular Hours	Overtime
1394	51

TERMS



WWTP WASTEWATER TREATMENT PLANT

WTP WATER TREAMENT PLANT

WL WILLOW LAKE

NP NEWPORT

VFD VARIABLE FREQUENCY DRIVE

WO WORK ORDER

PLC PROGRAMMABLE LOGIC CONTROLLER

L/S LIFT STATION

SSO SANITARY SEWER OVERFLOW

BOD BIOLOGICAL OXYGEN DEMAND

TSS TOTAL SUSPENDED SOLIDS

MGD MILLION GALLONS PER DAY

mg/l MILLIGRAMS PER LITRE

CCTV CLOSED CIRCUIT TELEVISION

PPM PARTS PER MILLION

RAS RETURN ACTIVATED SLUDGE

WAS WATSE ACTIVATED SLUDGE

UV ULTRAVIOLET LIGHT