

MONTHLY OPERATIONS REPORT May 2015

Town of Discovery Bay, CA
2101 Days of Safe Operations
94285 worked hours since last recordable incident

TRAINING: Safety, Operations, & Equipment

Safety	Hours
West Monthly Regional Safety Webinar	2.0
Weekly Safety Topics	2.0
Operations	

REPORTS SUBMITTED TO REGULATORY AGENCIES

Monthly Discharge Monitoring Report (DMR)
Monthly electronic State Monitoring Report (eSMR)
Monthly Coliform Report, State Water Board (WD)

WATER SERVICES


# of Active Wells	Water Produced (MG)	Chemical (Hypo) Delivered	Fire Hydrant Flushing
5	80	3110	0


Note: Well 4 in lead and Well 5 in lag to offset specific conductivity

2015 Water Production Table (MG) by Month

January	February	March	April	May	June
48	44	70	75	80	
July	August	September	October	November	December









Bacteriological Test Results:

Routine Bacteria	No. Total Coliform	No. Fecal/E. coli	Brown Water Calls
Samples Collected	Positives	Positives	
16	0	0	0

WASTEWATER SERVICE

Wastewater Laboratory Analysis

WW Effluent Parameter	Permit Limits	April Lab Data	May Lab Data
Flow, MG Effluent, monthly total		36.5	34.7
Flow, MG Daily Influent Flow, avg.	N/A	1.46	1.38
Flow, MG Daily Discharge Flow, avg.	2.1	1.22	1.12
Effluent BOD ₅ , lbs/d, monthly avg .	350	27	25
Effluent TSS, lbs/d, monthly avg.	525	69	54
Effluent BOD ₅ , mg/L, monthly avg .	20	2	3
Effluent TSS, mg/L, monthly avg.	30	5	6
Total Coli form 7 day Median Max	23	5	
Total Coli form Daily Maximum	240	11	
% Removal BOD ₅ , monthly avg.	85% min.	99	99
% Removal, TSS, monthly avg.	85% min.	94	93
Electrical Conductivity, umhos/cm annual avg.	2100	1985	2013

Blue - new parameter added

National Pollution Discharge Elimination System (NPDES)

NPDES Related Excursions	Permit Parameter	NPDES Parameter Limit	Actual Parameter Result
0	None	0	N/A



Bacteriological Test Results:

Routine Bacteria	No. Total Coliform	No. Fecal/E. coli	7-Day Median
Samples Collected	Positives	Positives	Excursion
12	0	0	0

# of Active	# of Inactive	sso	Wastewater
Lift Stations	Lift Stations		Received (MG)
15	0	0	42.8

COLLECTION:

- Flushing completed
- CCTV completed (Deadline is May 2015)
- Inspected 0 manhole & covers. 113 YTD
- · Performed valve exercising
- Performed weekly lift station inspections.

MAINTENANCE:

Preventive and Corrective

Total # of WO's Completed	Total Hours
213	187

Work Order Back-Log

Aging 8 - 30 Days	Aging > 30 Days
11	2

Call & Emergency Responses

Call Outs	Emergencies
7	0

Personnel Hours & Overtime:

Regular Hours	Overtime
1330	51



TERMS

WWTP WASTEWATER TREATMENT PLANT

WTP WATER TREAMENT PLANT

WL WILLOW LAKE

NP NEWPORT

VFD VARIABLE FREQUENCY DRIVE

WO WORK ORDER

PLC PROGRAMMABLE LOGIC CONTROLLER

L/S LIFT STATION

SSO SANITARY SEWER OVERFLOW

BOD BIOLOGICAL OXYGEN DEMAND

TSS TOTAL SUSPENDED SOLIDS

MGD MILLION GALLONS PER DAY

mg/l MILLIGRAMS PER LITRE

CCTV CLOSED CIRCUIT TELEVISION

PPM PARTS PER MILLION

RAS RETURN ACTIVATED SLUDGE

WAS WATSE ACTIVATED SLUDGE

UV ULTRAVIOLET LIGHT